ork Phase				2022					20	23								
Task	May	June	July	August Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	July				
nnabis Licensing																		
Phase 1 PPPL Cultivation Licenses Phase 1 PPP Microbusiness License (D/M/P/R)															NOTE: Licens	es are in final D	eclaration and will be used in	ın June-2023
nstruction Design																		
Phase 1 DRB Design Package-SUBMITTED/APPROVED													-	-		-		
Phase 1 Greenhouse Design Package-SUBMITTED/APPROVED																		
Phase 1 Buildinga 101A/122/Site Design Package-FIRE MARSHALL APPROVED																		
Phase 1 Fire Sprinkler Design Package-FIRE MARSHALL APPROVED																		
Phase 1 RO/Wastewater Design-COMPLETED/APPROVED																		
nstruction Permits																		
Phase 1 Design Review Board (DRB) Approval-APPROVED June-22-All Phases Phase 1 Greenhouse Construction Permit-APPROVED DECEMBER-2022																		
Phase 1 Lot Merger-APPROVED FEBRUARY-2023																		
Phase 1 Building/Site Construction Permit, 122, 101-A-Bathroom-SUBMITTED-												-		-				
BUILDING PERMIT EXPECTED BY 3-1-23-(well before the first 11 greenhouses fi	iniched												ļ			-		
Phase 1 Fire Dept. Approval, Includes 122, 101-A, Restroom-APPROVED-FIRE MARS	HALL													-				
BCDC Permit-APPROVED PHASE I-JAN-2023																		
Wastewater Permit-APPROVED FEB-2023																·		
Water Use Permit-(EBMUD)-SUBMITTED-PERMIT EXPECTED MAY-2023																		
nstruction																		
ase 1 Construction																		
Bioretention pond installation-COMPLETED																		
Onsite Sewer Installation-COMPLETED													ļ			ļ		
Private Dry Trench-Wet Utilities-COMPLETED W/CONDUITS, Electric/Fiber Optic				 											-			
Fire Alarm Domestic/Fire Water Installation-Installation completed in parallel with first 11	1	+	1	 		1						-		-	-	-		-
greenhouses	1	1	1	 	_		1				-	ł		-		-		
Offsite Sewer Connection-Plans Approved-50% Completed-balance in parallel	1	+	1		_	1							<u> </u>			-		
with construction of first 11 greenhouses	1	1			_	1	1					1						
Offsite Dry Trenching-Electric, Fire and Fiber Optic-offsite utilites completed in	1					1												
parallel w/under-slab install, slabs and GH construction of 1st 11 Units																		
Chip-sealed asphalt internal streets-sidewalks/curbs/gutters-courtyards-flower																		
embankments-Completed after 11 Units in Phase I, and Units 101-A, 122 & BR																		
GH Under-slab Service Lines for Utilities-Overaa Construction mobilized-2-13-23 GH Pour Foundations-Overaa will complete in Mar-Apr 2023																		
GH Construction-Greenhouse Builder to begin 1st 5 Units in April-2023	Notes fot 11	Greenhouses p	nurahasad													-		
GH MEP Installation-June-2023-Overaa	Note: ISt 11	Greennouses p	purcnased															
GH Fire Sprinkler Installation-June-2023																-		
GH MEP-Final Point of Connection-June-2023-GH builder sets all equip in place	De C																	
GH PG&E Power Activition-One day event-July-2023																		
Bldg 101A/122/Restroom-Slab on grade/foundations-Overaa-Mar-2023																		
Bldg 101A/122 Construction-April-May-2023-Greenhouse Builder																		
Bldg 101A/122 MEP Installation-June-2023-Overaa																		
Bldg 101A/122 Fire Sprinkler Installation-June 2023																		
10 Greenhouses/Bathroom-Unit 123-Certificate of Occupancy-Phase I Bldg 101A/122 Certificate of Occupancy-Phase I													<u> </u>	-		ļ		
Bldg 101A/122-Final Point of Connection-MEP-June 2023-Overaa																-		
mpliance																		
Cultviation QMS - Premium Programming													-		-	-		
Cultivation QMS - Business Programming														-			-	
Cultivation QMS - Start of Operations Setup												1		1		İ		
Distribution QMS - Renewal Programming																		
Distribution QMS - Premium Programming																		
Distribution QMS - Business Programming																		
Distribution QMS - Start of Operations Setup																		
Processor QMS - Renewal Programming							1					1		-		-		
Processor QMS - Premium Programming Processor QMS - Business Programming	1	+	1									-		-	-	-		-
Processor QMS - Start of Operations Setup	-		-	 													-	
Manufacturing QMS - Renewal Programming	1	+	1		_	1						1						-
Manufacturing QMS - Premium Programming	1	1										1		-	-	-	·	
Manufacturing QMS - Business Programming	1															1	†	
Manufacturing QMS - Start of Operations Setup			1									1						
Retail QMS - Renewal Programming																		
Retail QMS - Premium Programming																		
Retail QMS - Business Programming																		
Retail QMS - Start of Operations Setup																		
Cultivation QMS Annual Service	1	1		1											-	-		
Processor QMS Annual Service Manufacturing QMS Annual Service	1	1				1								-		-	-	
Manufacturing QMS Annual Service Retail QMS Annual Service				 	_								<u> </u>	-		ļ		
Netali Qivis Affiliali service	1	+	1	 	-	<u> </u>	+					-		-	-	-		
LEGEND		-															-	-
	100% Cor	mpleted			-		-					-						-
										}	÷	-	÷	+		-{	 	
the state of the s	Anticipat	ea Complet																
	Anticipat Ongoing	State Licen:	ses							1 1 1 1 1 1 1 1								
	Anticipati Ongoing Back Offi		ses tware-Com	pleted														