Work Phase		2022								2023			
	Task	May	June	July	August	Sept	Oct	Nov	Dec	Jan	Feb	March	April
Cannabis Licensing													
	Phase 1 PPPL Cultivation Licenses												
	Phase 1 PPP Microbusiness License (D/M/P/R)												
Construction Design													
	Phase 1 DRB Design Package												
	Phase 1 Greenhouse Design Package												
	Phase 1 Buildinga 101A/122/Site Design Package												
	Phase 1 Fire Sprinkler Design Package												
	Phase 1 RO/Wastewater Design												
Construction Permits													
	Phase 1 Design Review Board (DRB) Approval												
	Phase 1 Greenhouse Construction Permit												
	Phase 1 Lot Merger												
	Phase 1 Building/Site Construction Permit, 122, 101-A-Bathroom												
	Phase 1 Fire Dept. Approval, Includes 122, 101-A, Restroom												
	BCDC Permit												
	Wastewater Permit												
	Water Use Permit (EBMUD)												
Construction													
Phase 1 Construction													
	Bioretention pond installation												
	Onsite Sewer Installation												
	Private Dry Trench												
	Domestic/Fire Water Installation												
	Offsite Sewer Connection												
	Offsite Dry Trenching-Electric, Fire and Fiber Optic												
	curbs/gutters/courtyards/ flower embankments.												
	GH Under-slab Service Lines for Utilities												
	GH Pour Foundations												
	GH Construction-												
	GH MEP Installation												
	GH Fire Sprinkler Installation												
	GH Equipment Setup												
	GH PG&E Power Activition												
	Bldg 101A/122/Restroom Slab on grade/foundations												
	Bldg 101A/122 Construction												
	Bldg 101A/122 MEP Installation												
	Bldg 101A/122 Fire Sprinkler Installation												
	10 Greenhouses/Bathroom-Certificate of Occupancy-Phase I												
	Bldg 101A/122 Certificate of Occupancy-Phase I												
	Bldg 101A/122 Equipment Setup												
Compliance													
	Cultviation QMS - Premium Programming												
	Cultivation QMS - Business Programming												
	Cultivation QMS - Start of Operations Setup												
	Distribution QMS - Renewal Programming												
	Distribution QMS - Premium Programming												
	Distribution QMS - Business Programming												
	Distribution QMS - Start of Operations Setup												
	Processor QMS - Renewal Programming												
	Processor QMS - Premium Programming												
	Processor QMS - Business Programming												
	Processor QMS - Start of Operations Setup												
	Manufacturing QMS - Renewal Programming												
	Manufacturing QMS - Premium Programming												
	Manufacturing QMS - Business Programming												
	Manufacturing QMS - Start of Operations Setup												
	Retail QMS - Renewal Programming												
	Retail QMS - Premium Programming												
	Retail QMS - Business Programming												
	Retail QMS - Start of Operations Setup												
	Cultivation QMS Annual Service												
	Processor QMS Annual Service												
	Manufacturing QMS Annual Service												
	Retail QMS Annual Service												